

Water Sustainability Fund Report Project 4146
Instream Weir Stabilization/Recharge Pilot Project

Project Progress 2017

In 2017 site visits with the landowner were conducted to determine crossing locations. Following this design of the structures was completed by EA Engineering. A 404 Permit from the Corps of Engineers was obtained in late 2017.

Project Progress 2018

Easements for the land rights were acquired recently. With all this lined up, bidding for a contract to construct the structure will be posted soon. Currently the plan is to construct the structures in summer or fall of 2018.

Project Progress 2019

Pre-construction meeting was held on site. Construction on weirs are very close to completion. There is one weir that still needs grout on top for access across the stream. Project looks good. EA has been very helpful with communication.

Project Progress 2020

Project was substantially completed until the waters of March 2019 damaged the instream weirs. We are currently working with NRCS in getting them rebuilt before August 2020. The NRD has about \$88,623 to pay on the rebuilds for all 5 weirs, \$68,013 will be reimbursed.