

Water Sustainability Fund Report Project 4147

Instream Weir Stabilization/Recharge Pilot Project

Project Progress 2017

In 2017 site visits with the landowner were conducted to determine crossing locations. Following this design of the structures was completed by EA Engineering. A 404 Permit from the Corps of Engineers was obtained in late 2017.

Project Progress 2018

Easements for the land rights were acquired recently. With all this lined up, bidding for a contract to construct the structure will be posted soon. Currently the plan is to construct the structures in summer or fall of 2018

Project Progress 2019

Projects have started, but with the wet fall and winter little work was completed. The Contractor has been on site this spring and is starting to get things done and closer to completion. The goal is still to get the projects completed by late spring 2019.

Project Progress 2020

Project was substantially completed until the waters of March 2019 damaged the instream weir. We are currently working with NRCS in getting it rebuilt before August 2020. The NRD has about \$88,623 to pay on the rebuilds for all 5 weirs, \$68,013 will be reimbursed.