

WSF 2023 Annual Report # 5317

CNPPID E65 Elwood New Water Supply Siphon

March 30th, 2023

WSF Application: # 5317 Project Name: CNPPID E65 Elwood New Water Supply Siphon Award Notice: December 15 st , 2021	Date: March 30, 2023 (Due on or before April 1 st , 2023)
---	---

See Application #5317 for Project Scope, Summary, and Timeline: This is the second annual report, which is approximately one year and three months after receiving the funding notification.

Project Progress from March 2022 thru March 2023.

- No project progress attributed to the project fundshave yet been submitted. CNPPID issued a Request for Proposal to evaluate engineering design teams in July. Upon selection and finalizing a contract terms, CNPPID selected a team of two Nebraska firms (JEO Consultants/HDR Engineering). The team is being led by JEO, which had a kicked off the project in February 2023.

Anticipated Project Activities from now until the next Annual Report

- Project activities will include field site evaluation, hydraulic modeling, alternative analysis and all other items related to engineering design. CNPPID anticipates that 90% design will be completed before the next annual report. CNPPID anticipates spending some of WSF funds this year.

Anticipated Cash Flow for the Remainder of the Project

- Cash flow from WSF at the time of this report is at the full award amount of \$8,982,946.00

Likelihood that Project Purpose Benefits Projected in Application #5317 will be Realized.

- The projected benefits as stated in the application are anticipated to be realized. The project will secure long-term delivery of irrigation water for 42,000 irrigated acres. Additionally, the project will continue to support the secondary benefits of recreation and groundwater recharge, with deliveries that include federal waterfowl production areas that can be utilized by migratory birds.