

WSF 2017 ANNUAL REPORT # 4162

VILLAGE OF HOWELLS

128 North 3rd Street, P.O. Box 351

Howells, NE. 68641

402-986-1666 hockl@megavision.com

- **Project Progress** – Our project was awarded in January 2017. We have been working with our Village engineer, JEO to establish a scope of services and timeline.
- **Project activities** - 90% Plan SubmittedApril, 2017
Final Design and DNR SubmittalApril-June 2017
Permitting July-October 2017
BiddingOctober-November 2017
*Construction.....November-May 2018
*Construction is dependent on the review time and approval of the USACE Nationwide Permit

Forecast or Projected Cash Flow - I am anticipating \$12,000-\$15,000 for the year 2017 with the majority being utilized in 2018 with construction happening in 2018.

Reassessment - At this time we anticipate that all benefits will be realized.

Submitted by _____Dawn Gall_____ Title __Village Clerk_____