



Serving the Community
Since 1858

City of West Point

444 S. MAIN STREET
PO BOX 327
WEST POINT, NEBRASKA 68788-0327

PHONE: 402-372-2466
FAX: 402-372-2908

March 28, 2025

WSF 2025 Annual Report #5247

West Point Levee System Improvements (Awarded December 2019)

Project Progress through 3/26/2025

- Temporary and permanent easement coordination and acquisition
- NDOT ROW permits and agreements
- Final levee system improvement design and bid package
- Advertise, bid and award project for construction
- Project stakeholder and agency coordination and collaboration
- Begin construction of remaining levee system improvements in Fall 2024

Anticipated Activities from Now Until Next Annual Report Due 4/1/2026

- Final Temporary and Permanent Easement acquisition
- Complete construction of remaining levee system improvements by Winter 2025

Anticipated Cash Flow Forecast Through Remainder of Project

	2025	2026	Total Amount ¹
Projected Cash Flow	\$3,000,000	\$400,000	\$3,400,000
WSF Share	\$432,681	\$0	\$432,681
Local + Other Share	\$2,567,319	\$400,000	\$2,967,319

¹Total amounts are the estimated design and construction costs remaining and funding amounts remaining looking forward.

Likelihood Benefits Projected in Application will be Realized

The scale and scope of the project and its anticipated benefits as described in the application remain unchanged. The projected benefits are anticipated to be achieved upon completion of the project.

Sincerely,

Tom Goulette, City Administrator
City of West Point, Nebraska



March 2025 – WSF Annual Update – West Point, Nebraska
Attachment – Project Progress Photos



West Point Levee Improvements Construction: Gatewell Structure Raise at Sta. 98+19



West Point Levee Improvements Construction: Box Culvert Extension at Sta. 57+26

March 2025 – WSF Annual Update – West Point, Nebraska
Attachment – Project Progress Photos



West Point Levee Improvements Construction: Sheet Pile Wall Looking West from Railroad Street



West Point Levee Improvements Construction: New Storm Drainage Outlet Structure at Sta. 19+18

March 2025 – WSF Annual Update – West Point, Nebraska
Attachment – Project Progress Photos



West Point Levee Improvements Construction: Sta. 123+00 Looking East