

WSF 2018 Annual Report # 4126 – FINAL REPORT

PROJECT: *P-MRNRD Platte and Elkhorn River Valley Integrated Water Monitoring*–WSF Application #4126 (awarded April 2016)

DATE: APRIL 22, 2020
(FIRST ANNUAL REPORT DUE ON OR BEFORE APRIL 1, 2017)

See Application 4126 Section D #2 For Project Scope Summary and Timeline

PROJECT PROGRESS APRIL 2019 TO APRIL 2020:

- The P-MRNRD Platte and Elkhorn River Valley Integrated Monitoring Project is an active research study being conducted by USGS. The project consists of continuous groundwater level monitoring along an approximate cross section shown in the attached Figure 1 between the Platte River streamflow gage near Leshara and the Elkhorn River streamflow gage near Waterloo. Prior to the end of June 2016, USGS deployed and installed continuous groundwater level recorders and transmitters in four groundwater wells along this cross section. An existing groundwater level recorder was already active near the Waterloo streamflow gage. These five well sites have been recording real-time data since the beginning of July 2016 on USGS website ([LPNNRD-80](#), [Leshara](#), [MUD-15](#), [Valley-15](#), and [Waterloo](#)). Additionally, a synoptic water level survey was conducted for the entire study area, also shown in Figure 1, at the beginning of November 2016 to create a 5 foot groundwater level contour map. At the same time, field streamflow measurements were taken at approximately 10 tributary locations or locations within the Elkhorn River. A second synoptic water level survey was conducted for the study area during August of 2017 and similar streamflow measurements were recorded. Data collection for a streambed and bank conductance study occurred at two sites in the Elkhorn River during the summer of 2017.
- A final report was published by the end of 2019 and is available for [download](#)

ANTICIPATED ACTIVITIES – NONE, THIS IS THE FINAL REPORT:

ANTICIPATED CASH FLOW FOR REMAINDER OF THE PROJECT:

- The P-MRNRD has a Joint Funding Agreement with USGS for a total amount of \$253,500 of which the P-MRNRD would pay \$175,500 to USGS. P-MRNRD has paid USGS the full \$175,500 as of the end of 2018. The P-MRNRD has submitted Claim #1, before June 1, 2017, for the amount of \$31,950 and Claim #2 for \$25,275 in June 2018. A final Claim #3 for the remaining \$4,875.00 will be submitted prior to June 1, 2019. No further Claims are necessary and the project is completed with a remaining WSF fund balance of \$2,100.

LIKELIHOOD THAT BENEFITS PROJECTED IN APPLICATION 4126 WILL BE REALIZED:

- Based on an evaluation of the results from USGS's analysis through 2019, the project is on target for achieving the benefits as described in the application. Findings are already showing that the Platte River is a losing reach to the alluvial aquifer along Douglas County and the groundwater contours decline from west to east toward the Elkhorn River. Groundwater levels recorded right next to the streamflow gages show that elevations in the Platte River are almost constantly greater than the groundwater level at Leshara signifying water moving from the river into the aquifer. While the groundwater level and gage at Waterloo are nearly constantly the opposite with the groundwater elevation higher than that of the river even during most high water events. The one time streamflow measurements show a fairly dramatic increase in streamflow in the Elkhorn River. For example, the stretch between Waterloo and Q Street in Douglas County has no apparent surface water tributary flows, but in early November had nearly 100 cfs more streamflow at the downstream location. It is anticipated that conclusions from the streambed and bank conductance analysis will help quantify seepage rates into the Elkhorn River at two different aquifer thickness locations.